

Projects List 2020-2021

	Location	Budget amount	Dept Responsible	Coouncil approval	Planning needed	Begin Date	status 4-16-21	Completed Date	Final Cost
Interior Painting	City Hall	\$ 20,000	PW	yes			COMPLETED	10-Nov	\$4,500
Exterior Painting	City Hall	\$ 30,000	PW	yes		9/18/2020	COMPLETED	16-Oct	\$13,200
Repair/Maint Ext	New PS Building	\$ 100,000	PW	yes	3 quotes if possible		ON HOLD, REMOVED FROM BUDGET		
Parking Lot/Storage	Fire Dept	\$ 50,000	PW	yes			parking lot paving completed 10/16	16-Oct	\$10,569.15
Exterior Painting	Fire Dept	\$ 25,000	PW	yes	quote recv'd		COMPLETED	18-May	\$20,250
Renovation	Arcadia Park	\$ 90,000	Paul Steenkolk	yes	Nothing at this time - project is dependent on getting grant		AWAITING GRANT STATUS		
Replace Outdoor Sign	Library	\$ 30,000	PW /Deborah	yes	3/4 complete; remaining costs to be shared by Pool - identify project		COMPLETED	21-Mar	\$4,368.00
Centralized Heating/Cooling	Library	\$ 40,000	PW/Deborah	yes	complete	9/16/2020	COMPLETED	10/9/2020	39,829.00
Exterior Painting	Library	\$ 25,000	PW	yes	compldte		COMPLETED	7/11/2020	\$6,195.00
New Patrol Car	Police	\$ 54,000	Police	yes	Use state contract?	7/22/2020			
Upgrade Community Room	Library	\$ 18,500	Deborah	no	All funds provided through grants				
skid steer with planer	PW	\$ 60,500.00	PW	yes	3 quotes?		COMPLETED		\$43,042
Street Sweeper	PW	\$ 85,000.00	PW	yes			COMPLETED	7/6/2020	\$76,900
Spruce Street Improvement	PW	\$ 161,000.00	PW	yes	engineered Dyer		COMPLETED	9-Nov	\$263,956.77
Arcadia Street Paving	PW	\$ 330,000.00	PW	yes	engineering - bid by Dyer partnership		COMPLETED	16-Oct	\$265,772.99
Forklift	Water	\$ 15,000.00	Water	no	trade deal		COMPLETED	20-Sep	\$11,500
New Windows	Water	\$ 10,000.00	Water	no	Identify contractor or in house?		COMPLETED	21-Feb	\$7,016.88
Backwash Motor & Pump	Water	\$ 80,000.00	Water	yes	single source??		COMPLETED		\$88,480.00
Catwalk	water	\$ 20,000.00	PW?	no	3 quotes or in house?		installing 6/16/21		\$26,000
Surface Wash Motor & Pump	Water	\$ 20,000.00	Water	no	single source??		COMPLETED	21-Apr	\$24,317.00
Water line replacement on Spruce Street	Spruce Street	\$ 650,000.00	PW	Yes	engineering -bid by Dyer Partnership	9/25/2020	COMPLETED	13-Oct	\$136,702.84
Ammon Reservoir Replacement	Ammon Reservoir	\$ 1,100,000.00	PW	Yes	on hold pending usage parameters		HOLD		
Reservior Road Fire Protection Project	Reservior Road	\$ 300,000.00	PW	Yes	Engineering - bid Civil West Eng	9/10/2020	COMPLETED	14-Dec	\$151,469.00
Skyline Reservior Repairs	Skyline	\$ 50,000.00	PW	yes	Engineering - bid Civil West Eng		COMPLETED	21-Apr	\$34,039.00
Solids Removal	WW	\$ 57,000.00	WW	yes	put to bid for trucking	9/1/2020	COMPLETED	8/20/2021	\$20,000.56
Replace sections of WW main on Spruce Street	Spruce Street	\$ 163,000	PW	yes	Engineering - bid by Dyer Partnership	9/18/2020	COMPLETED	20-Sep	below budget combined w/ water

Projects List 2020-2021

	Location	Budget amount	Dept Responsible	Council approval	Planning needed	Begin Date	Status 4-16-21	Completed Date	Final Cost
	MAO Deq Projects	\$ 650,000			Need to be identified and a plan made		All priority 1 projects completed and Pd. 9/15	9/14/2020	\$39,282.00
	Public Safety Bldg Renovation	\$ 5,000,000		yes					
NOTE***	Arcadia Paving (Schedules A&B) - \$ 265,772.99 (Bid price was \$377,648.18) Spruce Paving (Schedule C) – \$ 136,702.84 (Bid price was 169,825.80) Spruce Utilities (Schedule D) – \$ 263,956.77 (Bid price was \$254,489.90)								
	Total Project -	\$ 666,432.60	(Bid price was \$801,963.88)						