

Projects List 2020-2021

	Location	Budget amount	Dept Responsible	Coouncil approval	Planning needed	Begin Date	status 4-16-21	Completed Date	Final Cost
Interior Painting	City Hall	\$ 20,000	PW	yes			Completed 11/10/20		\$4,500
Exterior Painting	City Hall	\$ 30,000	PW	yes		9/18/2020	Completed 10/16		\$13,200
Repair/Maint Ext	New PS Building	\$ 100,000	PW	yes	3 quotes if possible		contractor scheduled for partial demo		
Parking Lot/Storage	Fire Dept	\$ 50,000	PW	yes			parking lot paving completed 10/16		\$10,569.15
Exterior Painting	Fire Dept	\$ 25,000	PW	yes	quote recv'd				
Renovation	Arcadia Park	\$ 90,000	Paul Steenkolk	yes	Nothing at this time - project is dependent on getting grant				
Replace Outdoor Sign	Library	\$ 30,000	PW /Deborah	yes	3/4 complete; remaining costs to be shared by Pool - identify project		completed 3-5-21		
Centralized Heating/Cooling	Library	\$ 40,000	PW/Deborah	yes	complete	9/16/2020	completed	10/9/2020	39,829.00
Exterior Painting	Library	\$ 25,000	PW	yes	compldte		completed	7/11/2020	\$6,195.00
New Patrol Car	Police	\$ 54,000	Police	yes	Use state contract?	7/22/2020			
Upgrade Community Room	Library	\$ 18,500	Deborah	no	All funds provided through grants			Spring 2020	
skid steer with planer	PW	\$ 60,500.00	PW	yes	3 quotes?		purchased 4-21		
Street Sweeper	PW	\$ 85,000.00	PW	yes			PURCHASED & IN USE	7/6/2020	\$76,900
Spruce Street Improvement	PW	\$ 161,000.00	PW	yes	engineered Dyer		Completed 11/09/20		\$263,956.77
Arcadia Street Paving	PW	\$ 330,000.00	PW	yes	engineering - bid by Dyer partnership		completed 10 16-		\$265,772.99
Forklift	Water	\$ 15,000.00	Water	no	trade deal		purchase completed, in use		\$11,500
New Windows	Water	\$ 10,000.00	Water	no	Identify contractor or in house?		completed Feb 25		
Backwash Motor & Pump	Water	\$ 80,000.00	Water	yes	single source??		scheduled for 4-21-21		
Catwalk	water	\$ 20,000.00	PW?	no	3 quotes or in house?		awaiting RCA		
Surface Wash Motor & Pump	Water	\$ 20,000.00	Water	no	single source??		installed Feb 25		
Water line replacement on									
Spruce Street	Spruce Street	\$ 650,000.00	PW	Yes	engineering -bid by Dyer Partnership	R/D Sub TLX began 9/14	Completed 10/13		\$136,702.84
Ammon Reservoir Replacement	Ammon Reservoir	\$ 1,100,000.00	PW	Yes	on hold pending usage parameters				
Reservior Road Fire Protection Project	Reservior Road	\$ 300,000.00	PW	Yes	Engineering - bid Civil West Eng	9/10/2020	completed 12/14		

## Projects List 2020-2021

[illegible]